

**PREPARED FOR:**  
**PARANJAPE-OPULUS**



# FORTNIGHTLY REPORT

---

15-February-2025



**Integrow**  
Asset Management



PERIOD 1 Feb - 15 Feb 2025

Financial/Cashflow performance	Till date* KPI	Achievement till date	Balance	Variance	Feb-2025 KPI	Achievement Feb-2025	Balance
							Amt (in INR Cr)
Disbursements		33.5				0.00	
Collections Target							
Collection-AV	131.37	2.41	128.96	98%	10.68	0.00	10.68
Promoter infusion *	10.00	0.00	10.00	100%	10.00	0.00	10.00
Total inflow		2.41					

\*INR 15.09 is non-reconcilable as it has been infused in the expense account

Financial/Cashflow performance	Till date* KPI	Achievement till date	Balance	Variance	Feb-2025 KPI	Achievement Feb-2025	Balance
							Amt (in INR Cr)
Expense							
Tenant	10.09	2.50	7.59	75%	0.75	0.00	0.75
Construction	93.34	9.60	83.74	90%	7.87	0.00	7.87
Approval	78.44	13.75	64.69	82%	0.00	0.00	0.00
Consultant	2.33	2.21	0.13	5%	0.20	0.00	0.20
Admin	7.79	1.36	6.43	83%	0.56	0.00	0.56
Marketing	15.30	0.88	14.42	94%	1.15	0.00	1.15
Creditor	9.17	2.34	6.83	74%	0.00	0.00	0.00
Miscellaneous	2.99	0.41	2.58	86%	0.00	0.00	0.00
Refund (old sales)	4.09	0.00	4.09	100%	0.29	0.00	0.29
Promoter	0.00	0.00	0.00	-	0.00	0.00	0.00
Finance*	7.30	2.77	4.52	62%	1.32	0.00	1.32
Total Outflow	230.84	35.82	195.03		12.14	0.00	12.14

\*This is a provisional number (excluding tds) subject to change as and when new invoice generated


Non Fiscal	Till date* KPI	Booking/EOI (till date)	Registered/Sold (till date)	Balance	Feb-2025 KPI	Booking/EOI Jan'25	Registered/Sold Jan'25	Balance
Sales Target								
S1 and S2	164	6	0	164	12	0	0	12

Physical construction target	Till date* KPI	Achievement till date	Feb-2025 KPI	Achievement Feb-2025
S1 (G+2P + 3 to 39 Flr)	-RCC work: 24th floor -Block work: 21st floor -Internal plaster: 20th floor -MEP: 3rd floor	-RCC work: 3rd slab completed	- RCC: 22,23,24 floor -Blockwork: 19,20,21 floor Internal plaster: 18,19,20 floor -MEP: 1,2,3 floor	-RCC casting of 4th floor slab is ongoing
S2 (G+2P + 3 to 39 Flr)	- RCC work: 13th floor -Block work: 10th floor -Internal plaster: 9th floor	-Excavation in progress	- RCC: 11,12,13 floor -Blockwork: 8,9,10 floor Internal plaster: 7,8,9 floor	- Excavation ongoing
R1 (G+2P + 3 to 31 Flr)	-RCC work: 4th floor -Blockwork: 2nd floor -Internal plaster: 2nd floor	Not initiated	- RCC: 4th floor -Blockwork: 2nd floor Internal plaster: 2nd floor	Not initiated
R2 (G+2P + 3 to 32 Flr)	-RCC work: 21st floor -Blockwork: 20th floor -Internal plaster: 18th floor -MEP: 16th floor	- RCC work: 4th slab completed	- RCC: 20,21 floor -Blockwork: 18,19,20 floor Internal plaster: 16,17,18 floor MEP: 11,12,13,14,15,16 floor	-Reinforcement work of 5th floor column is ongoing
R3 (G+2P + 3 to 30 Flr)	-RCC work: 24th floor -Block work: 20th floor -Internal plaster: 19th floor -MEP: 4th floor	- RCC work: 3rd floor slab completed	- RCC: 22,23,24 floor -Blockwork: 19,20 floor Internal plaster: 18,19 floor MEP: 3,4 floor	- Reinforcement work of 4th floor column is ongoing

Compliance	Status	Remarks
TDS*	Paid till Aug'24	NA
GST*	Paid till July'24	NA
SD	NA	NA

\*Promoters liability to pay the TDS and GST till month of Nov'23





Pending key activities		Targeted date of completion	Status	Note
Approval	Full IOD, HRC, MOEF and CC for development potential ~94k sqmtr	30-10-2024	Pending	
	RERA quaterly fillings for qtr ending Mar'24, Jun'24, Sep'24, Dec'24	07-03-2024	Pending	
	Monthly compliance report (Sep'24 to Jan'25)	20-09-2024	Pending	
Compliance	Quarterly compliance report - qtr ending with Mar'24, Jun'24, Sep'24, Dec'24	20-04-2024	Pending	
	Charge satisfaction on MCA- INR 200 Cr- (ref no 100814320)	30-01-2024	Pending	
	Confirmation from RICHA, Jadhav and HDFC capital	30-06-2024	Pending	
	View access of all RERA account	05-04-2024	Pending	
	E-Net banking facilities for escrow account (70% a/c, 30% a/c, debt a/c)	31-05-2024	Pending	
Other	Payment of outstanding TDS amounting to INR 1.95 Cr through promotor funding	31-03-2024	Pending	
	Coupon payment for quarter ending June'24, Sep'24, Dec'24	30-06-2024	Pending	
	Revune share for quarter ending June'24, Sep'24, Dec'24	15-07-2024	Pending	
	Valuation payment for half year ending Mar'24, Sep'24	15-04-2024	Pending	
	Company to register the development agreement in relation to the 'Om Sagar Co-operative Housing Society Limited	30-09-2024	Pending	
	The Company to pay balance lease rent to MHADA in respect of the areas leased to the Societies out of the Project.	30-06-2024	Pending	

Transactions Approval tracker-Payments	Numbers
Request	-
Approved	-
Approved but hold	-
Rejected Requests	-
Pending approval	-

Transactions Approval tracker-Sales NOC	Numbers
Request received	-
Request Approved	-
Request Rejected	-
Pending approval	-
Below MSP Approvals	-

**Disclaimer**

- 1) This document is provided solely for project monitoring and tracking purposes and remains subject to the governing Transaction Documents in respect of the Project.
- 2) The information contained herein is the proprietary property of Integrow Asset Management Private Limited ("Integrow"), acting in its capacity as Facility Agent and is confidential. No part of portion of this document shall be reproduced, disclosed to third parties, or used for any purpose without the express written consent of Integrow.
- 3) The information contained herein is based on the project progress parameters committed by the developer under the Transaction Documents in respect of the Project and reflects actual performance as of the report date.
- 4) Nothing in this document shall affect, constitute, or be deemed to affect or constitute any acceptance or acknowledgment of any deviation from the original project business plan or the terms therein, as outlined in the Transaction Documents in respect of the Project.
- 5) All rights available under the Transaction Documents, including but not limited to the enforcement of security, remain fully reserved and have not been waived in any manner whatsoever. No assumptions should be made regarding the acceptance of any deviations from the business plan.
- 6) Notwithstanding anything contained herein, the Company remains liable to perform all its obligations under the Transaction Documents at all times.

