PREPARED FOR: PROJECT-OPULUS

KPI: Apr-25



| inancial/Cashflow performance | Till date KPI | Apr-2025 KPI |
|--|----------------------------|----------------|
| | <u>'</u> | Amt (in INR Ci |
| ollections Target | | |
| Receivables | 157.37 | 15.32 |
| Promoter infusion | 10.00 | 10.00 |
| xpense Target | | |
| Tenant | 11.67 | 0.83 |
| Construction | 111.66 | 10.45 |
| Approval | 78.44 | 0.00 |
| Consultant | 2.79 | 0.26 |
| Admin | 8.91 | 0.56 |
| Marketing | 17.97 | 1.52 |
| Miscellaneous | 1.00 | 0.00 |
| Creditor* | 9.17 | 0.00 |
| Finance** | 44.09 | 41.32 |
| Refund (old sale) | 4.38 | 0.00 |
| *Creditor amounting to INR 1.95 Cr (against tds) to be p | aid from promoter infusion | |

| Non Fiscal Performance | Till date KPI | Apr-2025 KPI |
|------------------------|---------------|--------------|
| | | (Nos) |
| Sales Target | | |
| S1 and S2 | 190 | 15 |

| ysical construction target | Till date KPI |
|----------------------------|-------------------------------|
| S1 (G+2P + 3 to 39 Flr) | -RCC work: 29th floor |
| | -Block work: 26th floor |
| | -Internal plaster: 25th floor |
| | -MEP: 10th floor |
| S2 (G+2P + 3 to 39 Flr) | - RCC work: 18th floor |
| | -Block work: 15th floor |
| | -Internal plaster: 14th floor |
| | -MEP: 5th floor |
| | -Finishing: 3rd floor |
| R1 (G+2P + 3 to 31 Flr) | -RCC work: 8th floor |
| | -Blockwork: 6th floor |
| | -Internal plaster: 5th floor |
| | -MEP: 4th floor |
| | -Finishing: 3rd floor |

| R2 (G+2P + 3 to 32 Flr) | -RCC work: 27th floor |
|-------------------------|-------------------------------|
| | -Blockwork: 25th floor |
| | -Internal plaster: 24th floor |
| | -MEP: 25th floor |
| | |
| R3 (G+2P + 3 to 30 Flr) | -RCC work: 28th floor |
| K3 (G+2F + 3 to 30 Fil) | -RCC WORL 28th HOO |
| | -Block work: 25th floor |
| | -Internal plaster: 24th floor |
| | -MEP: 9th floor |

| Compliance | Target |
|------------|--------------------------|
| TDS* | To be filled by 07-04-25 |
| GST* | To be filled by 20-04-25 |

*Promoters liability to pay the TDS and GST till month of Nov'23

| key activites | | Pending since |
|---------------|--|---------------|
| Approval | Full IOD, HRC, MOEF and CC for development potential ~94k sqmtr | 30-10-2024 |
| | Monthly compliance report | 20-10-2024 |
| | Quarterly compliance report - qtr ending with Mar'24, Jun'24, Sep'24, Dec'24 | 20-04-2024 |
| | Charge satisfaction on MCA- INR 200 Cr- (ref no 100814320) | 30-01-2024 |
| Compliance | Confirmation from RICHA, Jadhav and HDFC capital | 30-06-2024 |
| | RERA quaterly fillings for qtr ending Mar'24, Jun'24, Sep'24, Dec'24 | 07-03-2024 |
| | KYC of escrow account (100% a/c) | 05-04-2024 |
| | E-Net banking facilities for escrow account (70% a/c, 30% a/c, debt a/c) | 31-05-2024 |
| | Payment of outstanding TDS amounting to INR 1.95 Cr through promotor | 31-03-2024 |
| | funding | |
| Other | Coupon payment for quarter ending June'24, Sep'24, Dec'24 | 30-06-2024 |
| | Revune share for quarter ending June'24, Sep'24, Dec'24 | 15-07-2024 |
| | Coupon payment for Default interest and Setup | 31-12-2024 |
| | Valuation payment for half year ending Mar'24, Sep'24 | 15-04-2024 |
| | Company to register the development agreement in | 30-09-2024 |
| | relation to the 'Om Sagar Co-operative Housing Society Limited | |
| | The Company to pay balance lease rent to MHADA in respect of the areas | 30-06-2024 |
| | leased to the Societies out of the Project. | |

Disclaime

- 1) This document is provided solely for project monitoring and tracking purposes and remains subject to the governing Transaction Documents in respect of the Project.
- 2) The information contained herein is the proprietary property of Integrow Asset Management Private Limited ('Integrow'), acting in its capacity as Facility Agent and is confidential. No part of portion of this document shall be reproduced, disclosed to third parties, or used for any purpose without the express written consent of integrow.
- 3) The information contained herein is based on the project progress parameters committed by the developer under the Transaction Documents in respect of the Project and reflects actual performance as of the report date.
- 4) Nothing in this document shall affect, constitute, or be deemed to affect or constitute any acceptance or acknowledgment of any deviation from the original project business plan or the terms therein, as outlined in the Transaction Documents in respect of the Project.
- 5) All rights available under the Transaction Documents, including but not limited to the enforcement of security, remain fully reserved and have not been waived in any manner whatsoever. No assumptions should be made regarding the acceptance of any deviations from the business plan.
- 6) Notwithstanding anything contained herein, the Company remains liable to perform all its obligations under the Transaction Documents at all times.

